

M. A. R. 57 (Rule 116)
Measurement Book

No. D

66530

1st & final bill

Serial No.

Name of work From To

Name of Contractor of nature of Agency..... Sri. R. Mangal Raj.

Date of commencement of work.....

Date of commencement of work.....							
Date 1	Full description, etc, of work 2	Dimensions				Contents 7	Reference to last Measurement 8
		Number 3	Length 4	Breadth 5	Depth 6		
	<u>Name of work :-</u>	Improvements to main and cross Roads at Selection corner area & Santhosh nager (Balance area) in ward no. 13 Shettyhalli Sub division.					
	<u>Job code :-</u>	013-16 - 000034					
	<u>A. A :-</u>	EE/DD/AS/21/16-17. At :- 15/07/2016					
	<u>T. S :-</u>	CE/DZ/TS/35/16-17. At :- 21/07/2016.					
	<u>Work order :-</u>	EE/DD/WO/128/16-17 At :- 23/02/2017.					
	<u>Est cost :-</u>	Rs. <u>75.00</u> Lakhs.					

MEASUREMENT BOOK

Date 1	Full description, etc. of work 2	Dimensions				Contents 7	Reference to last Measurement 8
		Number 3	Length 4	Breadth 5	Depth 6		
	1. Earthwork excavation by manual means in ordinary soil involving in average horizontal through upto 2m. and an average lift upto 1.5m, excavated surface levelled & sides neatly dressed, the disposed earth to be levelled neatly after breaking of clods. It is completed as per specification.					558.76 cum	
	Vide Qty MB No-5676/16-17 Pg # - 567589					Rs. 8291/cum	Rs. 46326=
	2. Providing and laying in position plain cement concrete of nominal mix M10. With OPC cement @ 220 kgs, with 40mm and down size graded granite metal coarse aggregates machine						

M. A. R. 57 (Rule 116)
Measurement Book

No. D

66531

Serial No.

Name of work From To

Name of Contractor of nature of Agency.....

Date of commencement of work.....

Date 1	Full description, etc. of work 2	Dimensions				Contents 7	Reference to last Measurement 8
		Number 3	Length 4	Breadth 5	Depth 6		
	mixed, concrete laid in layers not exceeding 15cms. thick, well compacted, in foundation and plinth, including cost of all materials, labour, HM Machinery. It is completed as per specification.					109.68 cum	
	Vide Qty MB No-5676/16-17 Pg # - 10768 567590					@ Rs. 5124.52/cum	Rs. 562057=
	3. Providing and laying in position reinforced cement concrete of design mix M20 with OPC cement @ 320 kgs, with 20mm and downsize graded granite metal, coarse aggregates @ 0.67 cum						

MEASUREMENT BOOK

Date	Full description, etc. of work	Dimensions				Contents	Reference to last Measurement
		Number	Length	Breadth	Depth		
1	2	3	4	5	6	7	8
	and fine aggregates at 0.460 cum, with Super plasticizer @ 3l confirming to IS 9103-1997 reformed-slab, machine mixed, concrete laid in layers not exceeding 150mm thick, vibrated for all works in foundation. It is completed as per specification. Vide qty MB No- 5676/16-17 Pg # 567598					283.57 cum Qty limited to 282.57 cum @ Rs. 6065.09/cum	282.57 cum Rs. 1713812.00
4	Providing and laying cement concrete using 20mm and down size granite coarse aggregates and fine aggregates of ready mixed concrete RMC M30 for RCC works laid in 150mm thick layers and						

M. A. R. 57 (Rule 116)
Measurement Book

No. D

66532

Serial No.
Name of work From To
Name of Contractor of nature of Agency
Date of commencement of work

Date	Full description, etc. of work	Number	Dimensions			Contents	Reference to last Measurement
			Length	Breadth	Depth		
1	2	3	4	5	6	7	8
	Well compacted vibrating, curing, for raft foundation column footing Main & secondary beams with all lead & lift. It is completed as per specification. 4th cross, prashant ngr						
		1x	30.00x	5.0+4.5	0.15+0.14 x 0.20	22.30	
		1x	30.00x	4.5+5.0	0.15+0.18 x 0.20	28.50	28.51
		1x	30.00x	5.0+5.0	0.15+0.14 x 0.20	30.00	44.75
		1x	30.00x	5.0+5.1	0.15+0.18 x 0.20	30.30	44.99
		1x	30.00x	5.1+5.4	0.15+0.18 x 0.20	31.50	45.98

[illegible]

Date	Full description, etc. of work	Number	Length	Breadth	Depth	Contents	Reference to last Measurement
1	2	3	4	5	6	7	8
	lapping and /or welding wire and anchoring to It is completed as per vide qty MB No- 5676/14-17 Pg # 567582		wherever required, tying the adjoining members where necessary				
						172.62	Q118
			@ Rs. 6830.	76/ft		—	Rs. 1179126=00
6.	Providing and removing centering, shuttering, propping etc. and removal of form work for vertical surface such as walls at any thickness						

MEASUREMENT BOOK

Date 1	Full description, etc., of work 2	Dimensions				Contents 7	Reference to last Measurement 8
		Number 3	Length 4	Breadth 5	Depth 6		
	including attached pilasters, buttresses, plinth and string courses cost of all materials, labour. It is completed as per specification. vide city MB No. 5676/16-A Pg # 567595					2136.90 Sqm city limited to 2128.40 Sqm @ Rs. 300.14/m ² — Rs. 638817=∞	
7	providing & laying reinforced cement precast slabs of mix cc 1:1½:3 using 20mm & down size graded granite metal using HYSD 10mm dia Steel @ 100mm c/c both ways. It is completed as per specification	35	0.90	0.60		18.90	
		36	0.90	0.60		16.20	

M. A. R. 57 (Rule 116)
Measurement Book

No. D 66534

Serial No.
Name of work From To
Name of Contractor of nature of Agency
Date of commencement of work

Date 1	Full description, etc., of work 2	Dimensions				Contents 7	Reference to last Measurement 8
		Number 3	Length 4	Breadth 5	Depth 6		
		30	0.90	0.60		16.20 51.30 Sqm @ Rs. 1595.20/Sqm — Rs. 81833=∞	
8	Earthwork excavation by manual means in ordinary soil in average horizontal through upto 2m & at average lift upto 1.5m, excavated surface levelled & sides neatly dressed, the disposed earth to be neatly levelled after breaking of clods. It is completed as per specification						

MEASUREMENT BOOK

Date 1	Full description, etc. of work 2	Dimensions				Contents 7	Reference to last Measurement 8
		Number 3	Length 4	Breadth 5	Depth 6		
	Vide City Plan Pg # 66551					72.00 Cum	
						@ Rs. 48.45/cum	Rs. 3488=00 ✓
9.	providing, laying, spreading and compacted graded stone aggregate to wet mix macadam Specification including pre mixing the material with water @ OMC in mechanical mix plant carriage of mixed method of tipper to site, laying in uniform layers with paver in sub base / base course on well prepared surface it is completed as per specification.					48.00 m ³	
	Vide city Pg # 66552					@ Rs. 1708.82/cum	Rs. 82023=00 ✓

M. A. R. 57 (Rule 116)
Measurement Book

No. D

66535

Serial No.

Name of work From To

Name of Contractor of nature of Agency

Date of commencement of work

Date 1	Full description, etc. of work 2	Dimensions				Contents 7	Reference to last Measurement 8
		Number 3	Length 4	Breadth 5	Depth 6		
10.	Providing and applying primer coat with S.S Bitumen emulsion on prepared surface of granular base including clearing of road surface and spraying primer at the rate of 0.6kg/m ² using mechanical means. It is completed as per specification.					240.00 Sgm	
	Vide City Pg # 66553					@ Rs. 32.30/Sgm	Rs. 7752=00 ✓
11.	cleaning the existing black topped surface with brooms, soft brushes and finally dusting with old gunny bags and/or						